



Carpinteria Shoreline, CA

Investigations

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG.

LOCATION AND DESCRIPTION:

The City of Carpinteria is located on the Santa Barbara County coast 80 miles north of Los Angeles, 15 miles north of Ventura, and 12 miles south of Santa Barbara. The study area is between Ash and Linden Avenues. The study reach is about 1,300 feet of shoreline. The State Beach borders the southern limit of the reach and the Carpinteria Marsh borders the northern limit. There are approximately 13 structures within the reach that are directly affected by shoreline erosion and wave attacks. The structures behind the fronting properties may be affected by coastal flooding during storm.

AUTHORIZATION:

River and Harbor Act of 1965 / Flood Control Act of 1965, Section 208, PL 106-60.

ACTIVITIES FOR FY 2020:

Carryover funds will be used to work towards the Tentative Selected Plan (TSP) milestone. Delay due to coastal model BeachFx required fixes for alternatives analyses. Waiver being revised for review and approval.

FY 2021 PLANNED ACCOMPLISHMENTS:

Optimal funding would be used to work towards the TSP (FEB21).

ISSUES AND OTHER INFORMATION:

Per WRDA 2007, all studies requiring evaluation reports must include a 100% federally-funded Independent External Peer Review (IEPR). The federal portion of the total study cost listed above includes funds for the IEPR.

CONGRESSIONAL INTEREST:

Congressman Carbajal (CA-24).



As of: 6 Feb '20

FINANCIAL SUMMARY:

Estimated Federal Cost	\$2,880,000
Estimated Non-Federal Cost	\$2,680,000
Total Estimated Project Cost	\$5,560,000
Allocation thru FY19	\$1,580,000
Allocation for FY20	0
President's Budget for FY21	TBD
House Report for FY21	TBD
Senate Report for FY21	TBD
Balance to Complete After FY21	\$1,300,000

FEASIBILITY

U.S. ARMY CORPS OF ENGINEERS – LOS ANGELES DISTRICT

915 WILSHIRE BLVD., SUITE 930, LOS ANGELES, CA 90017

<http://www.spl.usace.army.mil>