



# Los Angeles River Ecosystem Restoration Project

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG.

**LOCATION AND DESCRIPTION:**

The Los Angeles River Ecosystem Restoration Project focuses on 11 miles of the river from the Headworks site in the San Fernando Valley to 1<sup>st</sup> Street in downtown Los Angeles. This project is an opportunity to bring back over 700 acres of critical riparian habitat to a river that has lost over 90% of what once existed, while maintaining the current level of flood protection. Specific features included are restoration of two tributary confluences, restoration of the Los Angeles Trailer and Container Intermodal Facility Site, significant removal of concrete and riverbed restoration, restoration of the freshwater marsh at the Los Angeles State Historic Park, and restoration and reconnection to the historic flood plain at Taylor Yard.



**P3 effort underway:**

Public Private Partnership (P3) led by City of LA would help finish Design and Construction of the LA Ecosystem Restoration project – saving time and cost.

**AUTHORIZATION:**

Authorized for construction in the WRDA 2016.

**ACTIVITIES IN FY 2021:**

- (a) Complete Topo Survey contract for Reaches 1-6.
- (b) Complete Cultural Contract for Reaches 1-8.
- (c) Update Hydraulic numerical modeling; hydrological (contingent on receiving remainder of Sponsor funds).
- (d) Execute P3 MFR.

**FY 2022 PLANNED ACCOMPLISHMENTS:**

No workplan funds received.

**ISSUES AND OTHER INFORMATION:**

City of LA to provide their remaining share of their cost share (\$1M) so that team can proceed with planned activities

**CONGRESSIONAL INTEREST:**

Senators Padilla and Feinstein; Congresspersons Roybal-Allard (CA-40), Sherman (CA-30), Schiff (CA-28), Lieu (CA-33), Gomez (CA-34)

24 Mar 21

**FINANCIAL SUMMARY:**

**PED**

Estimated Federal Cost	4,050,000
Estimated Non-Federal Cost	4,050,000
Total Estimated Project Cost	8,100,000
Allocation thru FY20	2,357,000
Allocation for FY21	0
President's Budget for FY22	TBD
House Report for FY 22	TBD
Senate Report for FY22	TBD
Balance to Complete After FY22	1,693,000

U.S. ARMY CORPS OF ENGINEERS – LOS ANGELES DISTRICT

915 WILSHIRE BLVD., SUITE 930, LOS ANGELES, CA 90017

<http://www.spl.usace.army.mil>