



Port Hueneme, CA

CAP Section 107

U.S. ARMY CORPS OF ENGINEERS

BUILDING STRONG®

LOCATION AND DESCRIPTION:

The Project area is located approximately 65 miles northwest of Los Angeles in Ventura County. Project consists of deepening the inner harbor from 35' MLLW to 40' MLLW. Deepening the harbor will accommodate Panama-sized vessels, which are currently unable to load to their maximum capacity. Substantial savings in transportation costs will be realized by deepening the harbor. The Project is funded under the Continuing Authorities Program (CAP) Section 107.

AUTHORIZATION:

Section 208 of Flood Control Act 1965.

ACTIVITIES FOR FY 2021:

Construction began in JAN21. Complete construction which is currently ongoing in conjunction with the Port Hueneme O&M Dredging project estimated MAR21. Continue work to complete physical and fiscal completion.

FY22 PLANNED ACCOMPLISHMENTS:

Complete close out of project.

ISSUES AND OTHER INFORMATION:

None.

CONGRESSIONAL INTEREST:

Senators Padilla and Feinstein; and Congresspersons Carbajal (CA-24); Brownley (CA-26).



As of 11 Feb 21

FINANCIAL SUMMARY:

D&I

Estimated Federal Cost	6,792,000
Estimated Non-Federal Cost	3,657,000
Total Estimated Project Cost	10,449,000
Allocation thru FY20	6,792,000
Allocation for FY21	0
President's Budget for FY22	0
House Report for FY22	0
Senate Report for FY22	0
Balance to Complete After FY22	0

U.S. ARMY CORPS OF ENGINEERS – LOS ANGELES DISTRICT

915 WILSHIRE BLVD., SUITE 930, LOS ANGELES, CA 90017

<http://www.spl.usace.army.mil>