

DEPARTMENT OF THE ARMY

U.S. ARMY CORPS OF ENGINEERS, LOS ANGELES DISTRICT 915 WILSHIRE BOULEVARD, SUITE 1109 LOS ANGELES, CALIFORNIA 90017-3489

August 30, 2023

Mr. Jason Uhley General Manager-Chief Engineer Riverside County Flood Control and Water Conservation District 1995 Market Street Riverside, CA 92501

Dear Mr. Uhley:

Section 1002 of the Water Resources Reform and Development Act (WRRDA) of 2014 requires that a U.S. Army Corps of Engineers District Engineer provide a non-Federal study sponsor with notification of feasibility study schedule dates for key milestones within 90 days of executing a Feasibility Cost Share Agreement (FCSA) and when milestone dates change by more than 30 days. The FCSA for the Murrieta Creek General Reevaluation Report was executed on June 30, 2023.

The dates for the milestones listed below are yet to be determined, consistent with recent communication with your staff. The previously reported dates have been delayed due primarily to vernal pool investigation and updated H&H modeling.

<u>Description</u>	Previously Reported Date	<u>Date*</u>
Release of the Draft Feasibility Report	January 20, 2023	TBD
Submittal of the Final Feasibility Report	February 26, 2024	TBD
Signed Chief's Report (or Director's Report)	August 23, 2024	TBD

*TBD: To Be Determined

We appreciate the time your staff has dedicated to this reevaluation process and commitment to negotiate the appropriate scope of work. As we progress, we will continue to refine the Project Management Plan and will report changes to the dates shown above.

This letter will be posted and made available to the public on the U.S. Army Corps of Engineers website (https://www.spl.usace.army.mil/Missions/Civil-Works/WRRDA-Water-Projects-and-Studies/).

If you have any questions, please contact me at (213) 452-3961 or your staff can contact Project Manager, Mr. Damien Lariviere at 213-452-4015 or email: Damien.a.lariviere@usace.army.mil.

Sincerely,

Andrew J. Baker Colonel, U.S. Army

Commanding